



## PROJECT PARTICULARS

The 2026 Street Improvements Project includes complete bituminous pavement reconstruction between the existing/new curb and gutter on 1<sup>st</sup> Avenue from 6<sup>th</sup> to 16<sup>th</sup> Street, and 17<sup>th</sup> Street from 4<sup>th</sup> to 6<sup>th</sup> Avenue. This will allow for corrective work to the subgrade that may be needed, including a new granular pavement base.

The project also includes replacement of water main on 17<sup>th</sup> Street, the addition of water main on 1<sup>st</sup> Avenue from 10<sup>th</sup> to 14<sup>th</sup> Street, and addition of storm sewer on 1<sup>st</sup> Avenue from 16<sup>th</sup> Street to 14<sup>th</sup> Street. Bituminous overlay with milling operations on 1<sup>st</sup> Avenue from 16<sup>th</sup> Street north to HWY 60 is also part of the project.

### CITY CONTACT

#### Jon Ketzenberg, Street Superintendent

City of Windom  
444 9<sup>th</sup> Street  
Windom, MN 56101

Email: [jon.ketzenberg@windommn.com](mailto:jon.ketzenberg@windommn.com)  
Phone: 507.831.6137

### ENGINEER CONTACT

#### Dan Van Schepen, Project Engineer

Email: [dan.vanschepen@dgr.com](mailto:dan.vanschepen@dgr.com)  
Phone: 712.472.8153

#### Bryce Hunt, Resident Observer

Email: [bryce.hunt@dgr.com](mailto:bryce.hunt@dgr.com)  
Phone: 712.472.8143

#### DGR Engineering

1302 South Union Street  
Rock Rapids, IA 51246  
Phone: 712.472.2531

### CONTRACTOR CONTACT

#### Paul Fishel

Svoboda Excavating  
Office: 507.847.2050  
Cell: 507.227.1474  
Email: [paul@seijackson.com](mailto:paul@seijackson.com)

# CONSTRUCTION UPDATE

Volume 1 | Issue 17 | August 14, 2026



## Recently Completed

Paved the bottom 4" of bituminous on 1<sup>st</sup> Avenue from 6<sup>th</sup> to 16<sup>th</sup> Street.

Overlaid 1<sup>st</sup> Avenue from 16<sup>th</sup> Street north.

Paved various parking lots adjacent to 1<sup>st</sup> Avenue.

## Coming Up This Week

- Monday, 8/17: Start paving top 2" of bituminous starting at 6<sup>th</sup> Street and paving north to 16<sup>th</sup> Street.
- Tuesday, 8/18: Finish paving top 2" of bituminous north to 16<sup>th</sup> Street if it doesn't get completed on Monday.

Contractor plans to pave asphalt from 7:30 a.m. to 7:30 p.m.

While the top 2" of bituminous is being paved on 1<sup>st</sup> Avenue, access to adjacent properties/businesses will be unavailable and the road will be closed. Please adjust deliveries and schedules accordingly. Access times will vary throughout the day. The road will be reopened once the contractor is finished and the asphalt has cooled down sufficiently. DGR and/or the City of Windom will keep businesses updated on the closure.

## Coming Soon

Install Water Level Control Structure at 6<sup>th</sup> Street.

Utility casting adjustments.