



PROJECT PARTICULARS

The 2026 Street Improvements Project includes complete bituminous pavement reconstruction between the existing/new curb and gutter on 1st Avenue from 6th to 16th Street, and 17th Street from 4th to 6th Avenue. This will allow for corrective work to the subgrade that may be needed, including a new granular pavement base.

The project also includes replacement of water main on 17th Street, the addition of water main on 1st Avenue from 10th to 14th Street, and addition of storm sewer on 1st Avenue from 16th Street to 14th Street. Bituminous overlay with milling operations on 1st Avenue from 16th Street north to HWY 60 is also part of the project.

CITY CONTACT

Jon Ketzenberg, Street Superintendent

City of Windom
444 9th Street
Windom, MN 56101

Email: jon.ketzenberg@windommn.com
Phone: 507.831.6137

ENGINEER CONTACT

Dan Van Schepen, Project Engineer

Email: dan.vanschepen@dgr.com
Phone: 712.472.8153

Bryce Hunt, Resident Observer

Email: bryce.hunt@dgr.com
Phone: 712.472.8143

DGR Engineering

1302 South Union Street
Rock Rapids, IA 51246
Phone: 712.472.2531

CONTRACTOR CONTACT

Paul Fishel

Svoboda Excavating
Office: 507.847.2050
Cell: 507.227.1474
Email: paul@seijackson.com

CONSTRUCTION → UPDATE

Volume 1 | Issue 18 | August 21, 2026



Recently Completed

Finished paving bituminous surface on 1st Avenue.

Saw cut diamonds for utility casting adjustments.

Coming Up This Week

Adjust and pour concrete around utility castings in the road.

Coming Soon

Install Water Level Control Structure at 6th Street.

Punch List items.